

**Glastonbury Landowners Association, Inc.**  
**Application for Preliminary Project Approval**

**FORM C: SEPTIC / SEWAGE DISPOSAL SYSTEM**

Parcel/Tract No. \_\_\_\_\_ ☐ North ☐ South    Applicant Name: \_\_\_\_\_

Setback of septic tank is at least:

- ☐ 50 feet from well, stream, lake or pond
- ☐ 15 feet from property line, water lines, roadcut or bank
- ☐ 5 feet from foundation wall

Setback of drainfield is at least:

- ☐ 100 feet from well, stream, lake or pond
- ☐ 50 feet from property line \* (see footnote)
- ☐ 25 feet from roadcut or bank
- ☐ 15 feet from road easement
- ☐ 10 feet from foundation wall or waterlines

Have you or your contractor obtained a septic system permit from the Park County Health Department?

☐ Yes (Please attach copy of permit.)    ☐ No

Contractor \_\_\_\_\_ Phone \_\_\_\_\_

Address \_\_\_\_\_

Engineer \_\_\_\_\_ Phone \_\_\_\_\_

Address \_\_\_\_\_

\* In certain circumstances, septic drainfield setbacks can be less than 50 feet from the property line. The Project Review Committee will discuss with owner(s) and must approve. Well and septic systems of this and adjacent properties must comply with all state and county codes as specified in Master Plan Section 7.0.

**Fees:**

Impact fee: \$75      Construction Bond: \$100